

AHERA - ASBESTOS RE-INSPECTION OF ACM & PACM

CURTIS CORNER MIDDLE SCHOOL
SOUTH KINGSTON SCHOOL SYSTEM

REINSPECTION DATE: FEBRUARY 28, 2018
500 WING ADDITION ADDED IN 1996

INSPECTION FINDINGS FOR ACM/PACM								Response Action						Initials of Surveillance Inspector					
Type and Quantity																			
Location of ACBM	Floor	FLOOR COVERING (NF)						ACM	FRIABLE	DAMAGED	PHYSICAL ACCESS.	HAZARD ASSESS.	RESPONSE	Comments / Notes	6 MONTH SURVEILLANCES				
		ACM 9" FLOOR TILE & MASTIC	ACM TILE & MASTIC UNDER CARPET	12" TILE	ACM TILE & MASTIC UNDER CARPET	ACM FITTINGS & LAGGING	Wall Material								8/18	2/19	8/19	2/20	8/20
HOMOGENEOUS AREA		MSIC	MSIC	MSIC	MSIC	TSI	MSIC												
SIDE STAIRWAY @ MULTI-PURPOSE ROOM	1	25					BL	A	N	N	5	2	M8						
BOYS LOCKER	1					200	BL	Y		<10%	Y	Y	T2	5 ACM FITTINGS NEED REPAIR					
GIRLS LOCKER	1					200	BL	A	N	N	5	2	M8						
LIBRARY	1					24	BL	A	N	N	5	2	M8						
			X		X			A	N	N	5	2	M8						
100	1	180					BL	A	N	N	5	2	M8						
STORAGE @ BOILER RM	1	150					BL	A	N	N	5	2	M8						
						15 FITT		A	N	N	5	2	M8						
111	1						BL	A	N	N	5	2	M8						
100			X		X		BL	A	N	N	5	2	M8						
SMALL KITCHEN STORAGE	1					6 FITT	BL	Y		N	Y	X	T6	1 FITTING NEEDS REPAIR					
		30						A	N	N	5	2	M8						
FACULTY WOMEN BATH		X					BL	A	N	N	5	2	M8						
FACULTY MEN BATH		X					BL	A	N	N	5	2	M8						
111			X		X		BL	A	N	N	5	2	M8						
112			X		X		BL	A	N	N	5	2	M8						
CORRIDOR @ 111-112			X		X		BL	A	N	N	5	2	M8						

INSPECTION FINDINGS FOR ACM/PACM														Initials of Surveillance Inspector						
Type and Quantity																				
FLOOR COVERING (NF)														Response Action						
Location of ACBM	Floor	ACM 9" TILE & MASTIC	ACM TILE & MASTIC UNDER CARPET	12" FLOOR TILE	GYPSUM BD. & JOINT COMPOUND	ACM FITTINGS & LAGGING	Wall Material	ACM	FRIABLE	DAMAGED	PHYSICAL ACCESS.	HAZARD ASSESS.	RESPONSE	Comments / Notes	6 MONTH SURVEILLANCES					
		S.F.		S.F.	S.F.	TSI									8/18	2/19	8/19	2/20	8/20	
HOMOGENEOUS AREA																				
113			X		X		BL	A	N	N	5	2	M8		N/C	N/C	N/C			
LIBRARY OFFICE			X		X		BL	A	N	N	5	2	M8		N/C	N/C	N/C			
THROUGHOUT				X			BL	A	N	N	5	2	M8		N/C	N/C	N/C			
202	1	800		ABATED FLOOR TILE ON 2/17/14			BL	A	N	N	5	2	M8		N/C	N/C	N/C			
203	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
204	1	800		ABATED FLOOR TILE ON 2/17/14			BL	A	N	N	5	2	M8		N/C	N/C	N/C			
205	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
206	1	800		ABATED FLOOR TILE ON 2/17/14			BL	A	N	N	5	2	M8		N/C	N/C	N/C			
207	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
301-308	1	6400					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
300	1	800		X			BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
	1	800					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
309	1	200		X			BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
310	1	200					BL	Y	N	N	5	2	M8		N/C	N/C	N/C			
408	1						BL	A	N	N	5	2	M8		N/C	N/C	N/C			
CUSTODIAL CLOSET @ 202	1	150		ABATED FLOOR TILE ON 2/17/14				A	N	N	5	2	M8		N/C	N/C	N/C			
THROUGHOUT	1				X		BL	A	N	N	5	2	M8		N/C	N/C	N/C			
THROUGHOUT	1			X			BL	A	N	N	5	2	M8		N/C	N/C	N/C			
BOILER ROOM	100+ ACM FITTINGS							A	N	N	5	2	M7		N/C	N/C	N/C			
	BREECHING @ INCINERATOR - 40 S.F.							A	N	N	5	2	M8		N/C	N/C	N/C			
	CEILING PLASTER - 1000 S.F.							A	N	N	5	2	M5	NEEDS 5 S.F. OF REPAIR	N/C	N/C	N/C			
WATER TANK & GENERATOR ROOM	1	20 ACM FITTINGS						Y	N	N	5	2	T7		N/C	N/C	N/C			
	1	WATER TANK INSUL 300 S.F.						A	N	N	5	2	T7	MAY HAVE FIBERGLASS INSUL. COVERING ACM?	N/C	N/C	N/C			

INSPECTION FINDINGS FOR ACM/PACM

Type and Quantity

Initials of Surveillance Inspector				
John Carbone	John Carbone	John Carbone		

Location of ACBM	Floor	FLOOR COVERING (NF)				Response Action						Comments / Notes	6 MONTH SURVEILLANCES						
				MISC.		ACM	FRIABLE	DAMAGED	PHYSICAL ACCESS.	HAZARD ASSESS.	RESPONSE		8/18	2/19	8/19	2/20	8/20		
HOMOGENEOUS AREA				MISC															
ORIGINAL BLDG. THROUGHOUT 2' X 2' CEIL TILES	1			25,000+ S.F.				A	N	N	5	2	M8		N/C	N/C	N/C		
ORIGINAL BLDG. - THROUGHOUT ABOVE CEILINGS	1			100+ ACM FITTINGS				Y	N	N	5	2	M8		N/C	N/C	N/C		
ORIGINAL BLDG. - THROUGHOUT WINDOW CAULK & GLAZE	1			2,000 L.F.				A	N	N	5	2	M8	CAFÉ & FRONT ENTRANCE IS NEW	N/C	N/C	N/C		
ORIGINAL BLDG. - THROUGHOUT - DOOR CORE	1			100+				A	N	N	5	2	M8		N/C	N/C	N/C		

Code: N = NO; Y = YES; T = THERMAL; S = SURFACING; M = MISCELLANEOUS
 N/C = NO CHANGE; R = REPAIRED; D = DAMAGED

ORIGINAL BUILDING - PLASTER WALLS & PLASTER CEILINGS ABOVE SUSPENDED CEILINGS ARE ASSUMED TO CONTAIN ASBESTOS.